

# Franklin Township School District Administration Building Restoration and Roof Replacement 2016 BOE Progress Update 1/23/17

Charles Romanoli, CCM  
Project Manager



# Financial Update

**NTP October 24, 2016**

**Fasolino Contracting Corp: \$468,800.00**

**CO-1 \$ 18,945.90**

**Total Contract Value to Date \$487,745.90**

**Allowance Remaining \$ 19,075.40**

**Paid to Date (2): \$207,143.03**

**Balance Remaining: \$280,602.87**

# Progress Update

- ▶ Work Started on 11-14-16
- ▶ New interior gyp wall board is complete and painted
- ▶ Painting (frames) and clean up complete Feb 1<sup>st</sup>
- ▶ Flooring to begin Feb 1<sup>st</sup>
- ▶ Duct cleaning complete with no reported damage to existing ductwork.
- ▶ Roofing is complete soffit fascia and gutter still outstanding – work to begin week of FEB 1<sup>st</sup>.
- ▶ Louvers, estimated delivery date Feb 3<sup>rd</sup>.
- ▶ EIFS is ongoing at 80% complete.
- ▶ Masonry is ongoing at 60% complete.

# Admin Bldg Progress Photos



# Admin Bldg Progress Photos



# Admin Bldg Progress Photos



# Admin Bldg Progress Photos



# Admin Bldg Progress Photos





# Admin Bldg Progress Photos



# Admin Bldg Progress Photos



# Admin Bldg Progress Photos



# Admin Bldg Progress Photos

